

TENDERS / CONTRACTS UNDER INTEGRITY PACT

AS ON 28/02/2018

I. CIVIL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
1	Capital Dredging for MULT basin.	36.75	42.26	(+)15%	--	M/s Dredging Corporation of India	--	6 months	--	Tender validity extended up to December 2018 so as to commence dredging work on commencement of storage tank construction by IOCL / Lessees.
2	Construction of a Multi User Liquid Terminal (MULT) at Puthuvypeen, Cochin Port on EPC contract basis.	168.70	217.33	(+)28.79%	16 of 2015-16	M/s RKEC Projects Pvt. Ltd; Door No. 10-12-1, Rednam Alcazar, Rednam Gardens, Visakhapatnam,	10/09/2015 Rescheduled to 12/02/2016	24 months	Sri. Joji Paul, SE (CP)	All marine civil works of Barge Jetty completed on 20/08/2017. Work of MULT jetty is in progress. Provisional extension given up to 31.05.2018.
3	Construction of Fly Over and RoB at Vallarpadam.	60.00	59.97	(-) 0.05%	33 of 2014-15	GPT Geo JV, Kolkatta.	09/02/2015	15 months	Smt. E Rema Dy. CE (PD)(i/c)	Fly over work completed on 31/03/2017. All superstructure work in respect of ROB except Railway span completed. Drawings in respect of launching of superstructure portion of the Railway span approved by CBE, Chennai were received on 30/12/2017 and related works were commenced and are in progress. The contract period has been provisionally extended up to 28/02/2018.
4	Dredging for maintenance of channel and basin at Cochin Port for the years 2015-16 and 2016-17.	---	290	Nomination	14 of 2015-16	M/s Dredging Corporation of India Visakhapatnam	01/05/2015	2 years	Smt. E Rema Dy. CE (PD)(i/c)	The ongoing contract extended up to 31/12/2017 or till the commencement of new contract whichever is later, as approved by Board. Dredging work stopped w.e.f. 16.02.2018.
5	Conducting Mathematical Model Studies for Revalidating the CWPRS studies for the development of an Outer Harbour in Cochin Port including data collection.	---	4.25	---	1 of 2016-17	Dept. of Ocean Engineering, IIT Madras, Chennai.	29/02/2016	15 months	Sri. T.P. Thadevus, EE (CM-II)	IITM has submitted the revised pre-monsoon study report incorporating nautical depth study data on 15/11/2016, the monsoon study report on 15/12/2016 and post monsoon study report on 24/05/2017. Final report submitted by IITM on 13/02/2018.

6	Construction of Jetties for Ro-Ro Jankars at Fort Kochi and Vypeen. (Re-tender).	5.67	6.56	(+)15.71%	6 of 2016-17	M/s KVJ Builders and Developers Pvt. Ltd; Edappally, Kochi.	25/04/2016	8 months	Sri. Joji Paul, SE (CP)	Contract period extended up to 31/01/2018. All works except that of walkway and mooring dolphin completed. Work restarted on 08/12/2017 after stopping the Jankar service. Contract period is being provisionally extended further up to 31/03/2018.
7	Development of walkway and parking facility from BOT bridge to Alexander Parambithara bridge at NH 47A.	5.78	4.25	(-) 26.4%	4 of 2017-18	M/s Deens Group, Kalamassery, Kochi.	20/05/2017	9 months	Sri. A G Sathyan SE (CM)	Work in progress.
8	Construction of Jetty and allied facilities for Govt. of India at Cochin Port.	64.049	59.7573	(-) 6.7%	---	M/s Marymatha Construction Co; Muvattupuzha	26/08/2017	24 months	Sri. Joji Paul, SE (CP)	Work in progress.
9	Dredging for maintenance of channel and basin at Cochin Port for the year 2017-18.	123	88.511	(-) 28.04%	---	M/s Dredging Corporation of India Ltd.		12 months	Smt. E Rema Dy. CE (PD)(i/c)	LoA issued on 24/01/2018.
10	Refurbishment of South Tanker Berth for laying heat treated pipe line for BPCL-KR at Cochin Port, with grant from BPCL-KR.	22.85	17.87	(-) 21.79%	21 of 2017-18	M/s Goe Tech Threekay JV	22/02/2018	8 months	Smt. E Rema Dy. CE (PD)(i/c)	LoA issued on 07/02/2018. Mobilization works in progress.

II. MECHANICAL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
11	Development and Operation of International Ship Repair Facility at Willingdon Island with M/s Cochin Shipyard Ltd.	970	--	--	25 of 2012-13 (Civil)	M/s Cochin Shipyard Ltd; Kochi.	From the date of getting EC.	60 months from the date of award of project.	Chief Mechanical Engineer.	LoA issued to M/s CSL on 19/09/2012 and agreement signed on 24/12/2012. Existing workshop facility together with land area of 8.12 Ha. and adjoining water area of 15 Ha. was handed over to M/s CSL on 12.04.2013. Environmental clearance for the project was obtained from MOE&F on 22.06.2017. After completing the road alignment work, 8.134 Ha. of land was handed over to M/s CSL on 16.10.2017 for second stage development. M/s CSL has

										informed that they are in receipt of all clearances required for the commencement of construction on 09.01.2018. M/s CSL has issued work order for the project on 18/09/2017 and the work is in progress
12 a	Supply, Installation, Testing and Commissioning of Pressure Inflatable Boom, 900 mtrs.	3.4949	1.8003 (excluding customs duty)	(-) 48.49	13 of 2016-17	M/s Elastec Inc. 1309 West Main, Carmi, IL 62821, USA.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received on 10/03/2017.
12 b	Supply, Installation, Testing and Commissioning of Shore Line Clean up Equipments consisting Mini Vacuum Pump, OSD Applicator and Fast Tank 5 sets each.	4.2917	0.6931 (excluding customs duty)	(-) 83.85	11 of 2016-17	M/s Desmi Ro-Clean A/S, Hestehaven 61, DK-5260, Odense S, Denmark.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received on 23/03/2017.
12 c	Supply, Installation, Testing and Commissioning of Oil Spill Dispersant-10000 litres,	0.085	0.0855	(+) 0.6	14 of 2016-17	M/s Rochem (India) Pvt. Ltd; 101, HDIL Towers, Anant Kanekar Marg, Bandra East, Mumbai, 400051.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received on 18/01/2017.
12 d	Supply, Installation, Testing and Commissioning of Sorbent Boom-300 mtrs.	0.081	0.0315	(-) 61.11	12 of 2016-17	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder Road, Darukhana, Mazagaon, Mumbai, 400010.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received on 05/01/2017.
12 e	Supply, Installation, Testing and Commissioning of Portable OSD Applicator (15 to 20 litres back pack type)	0.0112	0.0059535	(-) 46.84	--	M/s Hi-Tech Elastomers Ltd; 2, Chirag Apartments, Behind Govt. Polytechnic, Ambawadi, Ahmedabad, 380058	27/12/2016	26/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Expected to be delivered during March 2018.
12 f	Supply, Installation, Testing and Commissioning of OSD Applicator (40 to 50 litres)	0.0363	0.01508	(-) 58.45	--	M/s Hi-Tech Elastomers Ltd; 2, Chirag Apartments, Behind Govt. Polytechnic, Ambawadi, Ahmedabad, 380058	27/12/2016	26/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Expected to be delivered during March 2018.

12 g	Supply, Installation, Testing and Commissioning of Multi Skimmer (Recovery rate not less than 20 cum / hour)	0.7646	Euro 57510	(-) 26.63	17 of 2016-17	M/s Desmi Ro-Clean A/S, Hestehaven 61, DK-5260, Odense S, Denmark.	17/12/2016	16/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control	Item received on 17/08/2017.
12 h	Supply, Installation, Testing and Commissioning of Sorbent Pads	0.01136	0.0062425	(-) 45.05	19 of 2016-17	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder Road, Darukhana, Mazagaon, Mumbai, 400010.	27/12/2016	26/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control	Item received on 13/05/2017.
12 i	Supply, Installation, Testing and Commissioning of Flex Barge (Capacity not less than 10 ton)	0.7453	0.8984165	(+) 20.54	18 of 2016-17	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder Road, Darukhana, Mazagaon, Mumbai, 400010.	17/12/2016	16/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control	Item received on 25/05/2017.
13	Strengthening of sub transmission and distribution system of power supply at Willingdon Island under IPDS of MoP, Gol.	3.0564	---	---	---	---	---	---	---	Tender invited on 15.02.2018 with due date as 03.03.2018.