

TENDERS / CONTRACTS UNDER INTEGRITY PACT IN COCHIN PORT TRUST AS ON 31.07.2025

Sl. No.	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
A. CIVIL ENGINEERING CONTRACTS										
1	Re-construction of North Jetty at Naval Base, Kochi on EPC contract basis.	461.6	399.51	(-)13.45	Agt.No.1 of 2021-22	M/s AFCONS Infrastructure Ltd; Andheri (W), Mumbai-400053	22.10.2020	48 months Eligible extension granted upto 17/01/2025. Extension with Delay Damages granted upto 31/08/2025	1.Sudhir sawant, SE-I (EIC-Civil) 2. Ajithkumar, S.E (Ele) (EIC-Elect)	LoA issued on 22.10.2020. Physical progress 90% and the work is in progress.
2	Dredging for the maintenance of channels and basins at Cochin Port for the year 2024-25		156.5 (On nomination basis)	N.A	Agreement No.8 of 2024-25	M/s. Dredging Corporation of India Ltd	01-08-2024	12 months ie. Upto 31/07/2025 Contract period extended further 06 months.	Smt. Siny Mathew, Dy.CE-II	LoA issued to DCIL on 30.07.2024 on Nomination basis Physical progress 100 % (original contract) and the work is in progress. Contract period extended till 31/01/2026 as per contract provisions.
3	Construction of International and Domestic Cruise Terminal and other allied facilities at Mormugao Port, Goa through EPC contract.	79	74.11	(-)6.19	Agt.No.7 of 2022-23	M/s RCC-ACC JV, 14-F, Vipul Agora, Gurugram, Hariyana	31.03.2022	18 months Extended upto 31/12/2023 and last extension upto 31.08.2025	Sri. T P Thadevus SE(L)	LoA issued on 15.03.2022. work commenced on 31.03.2022. Physical progress 82.80% and the work is in progress.

4	Upgradation and modernization of Cochin Fisheries Harbour including providing equipments and Dredging work at Thoppumpady, Kochi	91.97	95.54	(+)3.89	Agt.No.8 of 2022-23	M/s RDS Projects Ltd., Shihab Thangal Road, Panampilly Nagar, Kochi -682 036	10.02.2024	18 months	A.G. Sathyan, Technical Adviser (Civil)	LoA issued on 24/08/2022 (Rs.95,54,76,330/- + GST). Foundation Stone for the project laid on 11/06/2023 jointly by Sri. Parshottam Rupala, Hon'ble Minister of Fisheries, Animal Husbandry & Dairying; Shri Sarbananda Sonowal Hon'ble Union Minister, MoPSW. CoPA had conducted a meeting with the EPC Contractor, M/s. RDS Project Ltd., Kochi on 28/12/2023, as a final attempt to resolve the issues connected with the commencement of the work. During discussions, the Contractor has expressed his willingness to undertake the work in right earnest as per the agreement terms and conditions and complete the work in a time bound manner. Thereafter, as agreed in the said meeting, the Contractors as per letter dated 01/01/2024 conveyed their willingness to undertake the works as per the terms of the Contract Agreement with right earnestness, in the benefit of all stakeholders. CoPA vide letter dated 06/01/2024 issued in-principle approval for the General Layout and General Arrangement Drawings so as to proceed with the Detailed Design subject to certain conditions. Final approval for the layout & General Arrangement drawing has been issued to the contractor on 21/06/2024 with the approval of the Competent Authority. Thereafter, the Contractor had commenced the work. As on 30/06/2025, the Contractor has completed casting of floor slab for Auction hall No. 3 & 4 & Fish Dressing Unit. Structural civil works of First floor started and is in progress. Payments made to the contractor till date : An amount of interest bearing advance Payment of 10% and interim bills of 45.07% of the contract amount has been paid to the Contractor. Present physical progress is 55.07%.
5	Capital Dredging of North Naval Jetty for Indian Navy at Naval Base at Willingdon Island, Kochi	56.13	49.39	(-)12	Agt.No.7 of 2024-25	M/s. Ultra Dimensions Pvt Ltd., #14-1-42, Ground Floor, Pragati's Regent, Nowroji Road, Maharanipeta, Visakhapatnam	30.08.2024	6 months, extended upto 15/11/2025	Smt. Siny Mathew, Dy.CE-II	LoA issued on 02/08/2024 and commenced on 30/08/2024. Contract period extended upto 15/11/2025 and work in progress Physical progress 95%
6	Consultancy Services for providing Port led development works and allied facilities with specific emphasis on development of multi modal jetties in eastern or western side of five islands viz. Kavaratti, Agatti, Kadmat, Kalpeni and Minicoy in Lakshadweep	NIL	4.52	NA	Agt. No. 6 of 2022-23	M/s. Assystem India Limited, Chennai formerly known as M/s. L & T Infrastructure Engineering Ltd, Chennai	20-06-2022	12 months Extended upto 31/12/2023 and last extension upto 30.06.2025	Sri. T P Thadevuss SE(L)	LoA issued on 11/06/2022. Work commenced on 20/06/2022 and in progress. DPRs of Kadmat, Kalpeni, Androth, Kiltan and Chetlat submitted by the Consultants forwarded to MoPS&W by UTLA. Revised DPRs and Clarifications thereon, for Eastern and Western sides of Kalpeni and Kadmath submitted by the Consultants forwarded to MoPS&W by UTLA. DPR and PIB/DIB Memorandum for the project of redevelopment of existing eastern Jetty at Kavaratti, Agatti and Minicoy islands submitted to UTLA. Draft layout of Bitra submitted by the Consultants forwarded to UTLA and Navy for confirmation so as to prepare the DPR Physical Progress - 95%

7	Providing Consultancy service for preparation of Detailed EIA Study. Providing Project Management Consultancy including Statutory clearances and O & M Consultancy for the proposed water Aerodromes at various Locations in Lakshadweep Islands, Kochi & other locations in India.	8.00	6.99	(-) 12.625	Agreement No.2 of 2024-25	M/s Feedback Highways OMT Pvt. Ltd., First Floor, Tower East, 77A, Sector 18, IFFCO Road, Gurugram -112015, Haryana	02.08.2023	18 months. Extended upto 01.02.2026	Sri. T P Thadevus SE (L)	LoA issued on 28/07/2023 (Rs.699 lakhs + GST) and in progress. Meanwhile scope has been changed as required by UTLA and the Consultant has to redo Feasibility reports already submitted. BCAS has been asked for approval for the modified scope for which it was directed to take approval from DGCA & MoPS&W, which is being sought. Physical Progress 35%
8	Providing Consultancy Services for Construction of Jetties, Landside Facilities etc. at Eastern and Western Side of Kadmathand Kalpeni islands of Union Territory of Lakshadweep	Nil	2.7	N.A		M/S Assystem India Limited, Chennai	25.11.2024	22 months or 18 months after the commencement of the EPC Contract / Construction Work, whichever is later	Shri.T.P. Thadevus, SE(L)	LoA issued on 25/11/2024 and is in progress. Tenders for Kalpeni and Kadmath invited and Pre Bid meetings conducted. Replies to queries uploaded. Technical Bids are opened on 05/05/2025. Tender Evaluation Evaluation completed and concurrences awaited from ULTA for issuance of Lol. Present physical progress is 70%.
9	Dredging for Maintaining the depth at lee side of ICG jetty & GoI AMBA jetty at Cochin Port	2.95	2.45	(-)17.17	Agreement No.12 of 2024-25	M/s. ACE Foundations & Structures, Papali Enclave, Providence Road, Cochin – 682 018	12-12-2024	3 months Extended upto 15/11/2025	Smt. Siny Mathew, Dy.CE-II	Site handed over on 12/12/2024. Dredging work commenced on 27/12/2024. Contract period extended upto 15/11/2025 and work in progress. Physical Progress 85%
10	De-Siltation of the area under Fire Pump House at MULT Jetty by deploying Cutter Suction Dredger	1.797	1.976	(+)9.95	Agreement No.4 of 2025-26	M/s. Pelagia Marine Services Pvt. Ltd., (PMS) #409 & 410, Zion, Plot – 273, Sector – 10, Kharghar, Navi Mumbai 410 210	25-04-2025	12 months	Smt. Siny Mathew, Dy. CE-II	Site handed over on 25/04/2025. Out of 6 instance of Desiltation work, as per requirement, first instance of work carried out during 29/04/2025 to 02/05/2025 and second instance of work carried out during 26/06/2025 to 01/07/2025. Physical Progress 33.33%

B. MARINE ENGINEERING CONTRACTS

1	Supply, manning, operation and maintenance of one No. Pilot Launch with steel hull on hire basis to CoPT for 5 years extendable by 2 years.	7.44	7.066	(-)	CME's Agt. No. 09 of 2023-24 dated: 12.04.2024	M/s Reach Asia Pvt. Ltd, Kolkatta-1	05.06.2024	04.06.2031	Sri. Rajesh Velayudhan, Chief Engineer (Marine)	Physical progress of 17.65% achieved and service rendered as and when required.
2	Upgradation of VTMS including warranty period and AMC.	12.31	5.59	(-)54.59	DC-1/VTMS/ 2019-20 Dated: 01.02.2020	M/s Wartsila Voyage Ltd; Dublin, Ireland	18.01.2020	15.09.2021 (installation & commissioning) 15.09.2022 (warranty period) 15.09.2027 (AMC period)	Dy. Conservator	Installation & commission physical progress completed (100%). One year Warranty period completed on 16/09/2021 after completion of warranty period 5 years AMC will start. Physical Progress 64.38%.
3	Contract for providing consultancy service for the work of up gradation of fire fighting facilities of Tanker terminals at CoPA	1.5	1.26	(-) 15.64	Not yet executed	M/S Engineers India Limited, New Delhi	18.01.2025	09.07.2027	Shri.V.A. Sajeev, SE(M)	LoA issued on 20.12.2024. Physical Progress 21.51%

C. MECHANICAL ENGINEERING CONTRACTS

1	Operation of 15 Ton ELL crane, Operation and maintenance of Electrical, Mechanical and Fire Fighting installations at the Gol jetty/offices at W/Island for a period of Two years extendable by one year at the same terms and conditions at the discretion of CoPA. GeM Order No. GEMC-511687794527162, dt.02/11/2024	1.9127	1.6709	(-) 12.64%	No. 6 of 2024	M/s Hi Tech Engineering Co., anandrao Surve Marg, Ground Floor, Umerkhadi, Mumbai, Maharashtra, 400009	03.11.2024	02.11.2026	SE(Ele)	Work awarded to M/s Hi Tech Engineering Co., anandrao Surve Marg, Ground Floor, Umerkhadi, Mumbai, Maharashtra- 400009 for Rs.1,67,08,800/- (including GST) for 2 years, Physical progress 37.50 %
---	--	--------	--------	------------	---------------	--	------------	------------	---------	--

2	Hiring of 1 no Tug "Ocean Enterprise" for a period of five years w.e.f 11-07-2019, 12.00 Hrs to 11-07-2024, 12.00 Hrs from M/s. Petronet LNG Ltd, Kochi. As approved by the Board, contract has been extended from 31/12/2024 to 31/05/2027	51.1 On Nominat ion basis for 7 years.	31.21 On Nominati on basis for five years.	Nominati on basis	Agreement No.8 of 2019-20	M/s. Petronet LNG Limited	01-01-2025	31.05.2027	Chief Engineer (Marine)	Based on the Board approval, the contract has been extended from 01/01/2025 to 31/05/2027 Physical Progress in 24.10%.
3	Hiring of 2 nos 50 Ton BP Tugs for SPM operations from M/s.Petronet LNG Limited, Cochin on Nomination basis for a period of 5 years w.e.f. 31-12-2019 at 12.00 Noon.	98.45 On Nominat ion basis for 7 years.	68.5 On nominati on basis for five years.	Nominati on basis	Agreement No.21 of 2019-20	M/s. Petronet LNG Limited, Cochin	01-01-2025	31.05.2027	Chief Engineer (Marine)	Based on the Board approval, the contract has been extended from 01/01/2025 to 31/05/2027 Physical Progress in 24.10%
4	No.F1/T-03/ELL Crane-ICG-RT/2021-M Dt13/09/2024 In continuation to the Loa No. F1/T03/ELL Crane-ICG-RT/2021-M Dt. 04/05/2021 AMC of the 15 ton ELL Crane installed at ICG Jetty for 5 years after guarantee period.		2.95		Agreement No.8 of 2024	M/s. Mukand Limited, Thane, Balapur Road,Dighe, Kalwe, Thane, Maharashtra-400605	16-09-2022	15.09.2029	Superintending Engineer (Ele)	Work awarded to M/s. Mukand Limited, Thane, Balapur Road,Dighe, Kalwe, Thane, Maharashtra-400605 for a period of 5 years. Physical progress 17.50 %
5	Loa No. F-1/T-5*AMC for 5 Years for the 15Ton Crane installed at Gol berth		1.64		Agreement No.11 of 2022	M/s. Mukand Limited, Thane, Balapur Road,Dighe, Kalwe, Thane, Maharashtra-400605	16-05-2022	15.05.2027	Superintending Engineer (Ele)	Work awarded to M/s. Mukand Limited, Thane, Balapur Road,Dighe, Kalwe, Thane, Maharashtra-400605 for a period of 5 years. Physical progress 64.20 %
6	Revamped Distribution Sector Scheme- infrastructure Works RDSS Scheme 60% GBR & 40% IEBR	11.45	12.93	12.97% above	To be executed	M/s. P.J. Joseph & Co. Alappuzha	23.07.2025	22.07.2026	Superintending Engineer (Ele)	Work awarded to M/s. P.J. Joseph & Co, Alappuzha. Physical progress 1%