

**TENDERS/CONTRACTS UNDER INTEGRITY PACT**

**01.06.2012**

Sl. No	Name of the work and location	Estimated Cost (₹) in crores	Tendered Cost (₹) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks [WIP – Work In Progress]
1	2	3	4	5	6	7	8	9	11	12
	<b><u>CIVIL ENGG. WORKS</u></b>									
1	Construction of Passenger Berth and Allied Facilities for UTL Administration at 'Cochin Port'	27.76	25.99	(-) 6.34	8 of 2010-11 dt.28.09.10	M/s. RDS Projects Ltd., K.P. Vallon Road, Kadavanthra, Kochi-20	05/08/10	15 months Extended to 24/04/2012	Sri. P.M. Satheesh Kumar, Dy. CE-I	WIP
2	Up-gradation of Infrastructure at Cochin Fisheries Harbour	3.98	4.31	(+) 8.33	3 of 2011-12 dt. 03.5.'11	M/s. United Builders, Edappally, Kochi-24	07/03/11	10 months	Smt. Susamma Xavier, SE-II.	WIP
3	Dredging for Maintenance of Channels and Basins at Cochin Port for three years from 2011-12 to 2013-14	324	319.5	(-) 1.55	18 of 2011-12 dt.19.12.11	M/s. Dredging Corporation of India Ltd., Dredging house Vishakhapatna m-530 035	06/07/11	3 years upto 31.3.2014	Smt. Susamma Xavier, SE-II.	WIP
4	Capital dredging of basin in front of ICTT Vallarpadam, Cochin	40	60.80	(+) 52	5 of 2011-12 dt.27.05.11	M/s. Mercator Lines Ltd., 5 <sup>th</sup> Floor, Varun Towers, Siripuram Jn., Nr. VUDA, Vishakhapatna m-530003.	17/05/11	Was Extended to 30.04.2012	Sri. K.P.Vimalkumar. S E -III	Work Terminated
5	Development of Cruise Passenger Facilitation Centre	3.24	3.74	(+) 15.3	33 of 2011-12 dt.26.03.12	M/s. Manikath Constructions, Perumanur P.O, Kochi 15	27/01/12	4 Months	Sri.Joji.K.Paul EE(LP-I)	WIP

Sl. No	Name of the work and location	Estimated Cost (₹) in crores	Tendered Cost (₹) in crores	% Above/ Below Schedule of rates applicable	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in charge	Remarks
6	<b><u>MECHANICAL ENGG. WORKS</u></b> Supply of one Heavy Duty Reach Stacker	3	2.198	(-) 26.73	7 of 2011-12	M/s.TIL Ltd., Chennai	04/08/11	2 months ex. works	Sri. G.Ramachandran SE (M), ICE.	Equipment Commissioned Guarantee until 01.11.2012
7	Revamping fire fighting facilities at North & South Tanker Berths	4.80	-	-	-	-	-	-	Sri.KV Bhagavat Singh, EE(M)TT	Price Bids under Evaluation
8	Design & SITC of Fire Fighting facilities at Q4 berth.	3.50	-	-	-	-	-	-	Sri.KV Bhagavat Singh, EE(M) TT	Tender discharged.
9	Design,Supply,Erection, T&C of 1 No.Mobile Harbour Crane of capacity 40 T	19	18.535	(-) 2.45	15 of 2011-12	M/s ITALGRU S.r.l. ITALY	06/03/12	7 months after opening LC by CoPT	Sri. K. Kunjali, Dy.CME (Ele.)	Order Placed, LC opened on 06/03/2012.
10	<b><u>Estate Division</u></b> Leasing 2.40 Ha land for 30 yrs., on annual lease rent basis for setting up facilities for handling Bulk Cement & Bagging Plant behind Q-5 in W/Island on Tender cum Auction.	-	-	-	-	-	-	-	-	Retendered with due date on 27.06.2012