

TENDERS/CONTRACTS UNDER INTEGRITY PACT

31.07.2012

Sl. No	Name of the work and location	Estimated Cost (₹) in crores	Tendered Cost (₹) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks [WIP – Work In Progress]
1	2	3	4	5	6	7	8	9	11	12
1	<u>CIVIL ENGG. WORKS</u> Construction of Passenger Berth and Allied Facilities for UTL Administration at 'Cochin Port'	27.76	25.99	(-) 6.34	8 of 2010-11 dt.28.09.10	M/s. RDS Projects Ltd., K.P. Vallon Road, Kadavanthra, Kochi-20	05/08/10	15 months Extended to 03/07/2012	Sri. P.M. Satheesh Kumar, Dy. CE-I	Work Completed
2	Up-gradation of Infrastructure at Cochin Fisheries Harbour	3.98	4.31	(+) 8.33	3 of 2011-12 dt. 03.5.'11	M/s. United Builders, Edappally, Kochi-24	07/03/11	10 months	Smt. Susamma Xavier, SE-II.	WIP
3	Dredging for Maintenance of Channels and Basins at Cochin Port for three years from 2011-12 to 2013-14	324	319.5	(-) 1.55	18 of 2011-12 dt.19.12.11	M/s. Dredging Corporation of India Ltd., Dredging house Vishakhapatna m-530 035	06/07/11	3 years upto 31.3.2014	Smt. Susamma Xavier, SE-II.	WIP
4	Development of Cruise Passenger Facilitation Centre	3.24	3.74	(+) 15.3	33 of 2011-12 dt.26.03.12	M/s. Manikath Constructions, Perumanur P.O, Kochi 15	27/01/12	4 Months	Sri.Joji.K.Paul EE(LP-I)	Works as per original contract completed. Additional works in progress

Sl. No	Name of the work and location	Estimated Cost (₹) in crores	Tendered Cost (₹) in crores	% Above/ Below Schedule of rates applicable	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in charge	Remarks
5	<u>MECHANICAL ENGG. WORKS</u> Supply of one Heavy Duty Reach Stacker	3	2.198	(-) 26.73	7 of 2011-12	M/s.TIL Ltd., Chennai	04/08/11	2 months ex. works	Sri. G.Ramachandran SE (M), ICE.	Equipment Commissioned until 01.11.2012
6	Revamping Fire Fighting Facilities at North & South Tanker Berths	4.80	4.927	(+)1.67	5 of 2011-12	M/s.Mather &Platt PumpsLtd. Mumbai400059	20/07/12	10 months	Sri.KV Bhagavat Singh, SE(M)TT	Site taken over, supply of materials to be done.
7	Design,Supply,Erection, T&C of 1 No.Mobile Harbour Crane of capacity 40 T	19	18.535	(-) 2.45	15 of 2011-12	M/s ITALGRU S.r.l. ITALY	06/03/12	7 months after opening LC by CoPT	Sri. K. Kunjali, Dy.CME (Ele.)	Order Placed, LC opened on 06/03/2012.
8	Design,Supply,Erection, T&C of Fire Fighting Facilities at Q4 berth.	3.31	-	-	-	-	-	-	Sri.KV Bhagavat Singh, SE(M)TT	Revised tender invited on 05/07/12.
9	<u>Estate Division</u> Leasing 2.40 Ha land for 30 yrs., on annual lease rent basis for setting up facilities for handling Bulk Cement & Bagging Plant behind Q-5 in W/Island on Tender cum Auction.	-	-	-	-	-	-	-	-	3 firms qualified , Auction and Prize bid opening on 04.08.12
10	Leasing of 0.90 Ha. of land for 30 years on upfront premium basis for setting up of Port Users Complex in W/Island.	-	-	-	-	-	-	-	-	Tender cum Auction. Due date on 04.09.2012

