

## TENDERS/CONTRACTS UNDER INTEGRITY PACT

**AS ON 31.08.2012**

Sl. No	Name of the work and location	Estimated Cost (₹) in crores	Tendered Cost (₹) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks [WIP – Work In Progress]
1	2	3	4	5	6	7	8	9	11	12
1	Upgradation of Infrastructure at Cochin Fisheries Harbour	3.98	4.31	(+) 8.33	3 of 2011-12 dt. 03.5.'11	M/s. United Builders, Edappally, Kochi-24	07/03/11	10 months	Smt. Susamma Xavier, SE-II.	WIP
2	Dredging for Maintenance of Channels and Basins at Cochin Port for three years from 2011-12 to 2013-14	324	319.5	(-) 1.55	18 of 2011-12 dt.19.12.11	M/s. Dredging Corporation of India Ltd., Dredging house Vishakhapatnam-530 035	06/07/11	3 years upto 31.3.2014	Smt. Susamma Xavier, SE-II.	WIP
3	Capital Dredging of basin in front of International Transshipment Terminal (ICTT), Vallarpadam	40	60.80	(+) 52%	5 of 2011-12 dt. 27.05.11	M/s. Mercator Lines Ltd. 3 <sup>rd</sup> Floor, Mittal Tower, B Wing, Nariman Point, Mumbai – 400021	17/05/11	4 months upto 07.09.11. extn granted upto 30.04.12	Smt. Susamma Xavier, SE-I, CoPT	Work terminated in May 2012. DCI's CSD 'Aquarius' has been deployed for the work from 07.07.12 onwards.
4	Development of Cruise Passenger Facilitation Centre	3.24	3.74	(+) 15.3	33 of 2011-12 dt.26.03.12	M/s. Manikath Constructions, Perumanur P.O, Kochi 15	27/01/12	4 Months	Sri.Joji.K.Paul EE(LP-I)	Work completed.

Sl. No	Name of the work and location	Estimated Cost (₹) in crores	Tendered Cost (₹) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks [WIP – Work In Progress]
5	<b><u>MECHANICAL ENGG. WORKS</u></b> Supply of one Heavy Duty Reach Stacker	3	2.198	(-) 26.73	7 of 2011-12	M/s.TIL Ltd., Chennai	04/08/11	2 months ex. works	Sri. G. Ramachandran SE (M), ICE.	Equipment Commissioned Guarantee until 01.11.2012
6	Revamping Fire Fighting Facilities at North & South Tanker Berths	4.80	4.927	(+)1.67	5 of 2011-12	M/s.Mather &Platt PumpsLtd. Mumbai4000 59	20/07/12	10 months	Sri.KV Bhagavat Singh, SE(M)TT	Site taken over, supply of materials to be done.
7	Design,Supply,Erection,T&C of 1 No.Mobile Harbour Crane of capacity 40 T	19	18.535	(-) 2.45	15 of 2011-12	M/s ITALGRU S.r.l. ITALY	06/03/12	7 months after opening LC by CoPT	Sri. K. Kunjali, Dy.CME (Ele.)	Delivery expected during Oct. 2012
8	Design,Supply,Erection, T&C of Fire Fighting Facilities at Q4 berth.	3.31	-	-	-	-	-	-	Sri.KV Bhagavat Singh, SE(M)TT	Bids are under scrutiny
9	<b><u>Estate Division</u></b> Leasing 2.40 Ha land for 30 yrs., on annual lease rent basis for setting up facilities for handling Bulk Cement & Bagging Plant behind Q-5 in W/Island on Tender cum Auction.	-	One Time Premium50 crores Plus Annual Lease Rent	-	-	M/s. Zuari Cements Ltd. Bangalore 560075	-	-	-	Govt. Sanction awaited for placing order.
10	Leasing of 0.90 Ha. of land for 30 years on upfront premium basis for setting up of Port Users Complex in W/Island.	-	-	-	-	-	-	-	-	Tender cum Auction. Due date on 04.09.2012