

TENDERS / CONTRACTS UNDER INTEGRITY PACT

AS ON 08/05/2015

I. CIVIL ENGINEERING CONTRACTS

| Sl. No | Name of work and location | Estimated Cost (Rs.) in crores | Tendered Cost (Rs.) in crores | % Above/ Below Schedule of Rates | Agreement No. | Agency | Date of commencement of work | Time of completion | Name & Address of the Engineer in Charge | Remarks |
|--------|--|--------------------------------|---|----------------------------------|---------------|--|------------------------------|--------------------------------|--|---|
| 1 | Capital Dredging for MULT basin. | 36.75 | | | | | | | | Price bids of two qualified bidders opened on 22/04/2015. IOCL's concurrence for awarding the contract is awaited. |
| 2 | Construction of a Multi User Liquid Terminal (MULT) at Puthuvypeen, Cochin Port on EPC contract basis. | 168.70 | | | | | | | | Price bid of the pre-qualified bidder opened on 05/03/2015 and IOCL's concurrence for awarding the contract is awaited. |
| 3 | Construction of Fly Over and RoB at Vallarpadam. | 60.00 | 59.97 | (-) 0.05% | 33 of 2014-15 | GPT Geo JV, Kolkatta. | 09/02/2015 | 15 months | Smt. Susamma Xavier, SE(Dredging) | Work in progress. |
| 4 | Re-construction of Q1 berth in Mattancherry Wharf. | 4.465 | 4.777 | (+) 6.99 | 25 of 2014-15 | M/s Geo Tech Construction Co. Pvt. Ltd; KSHB Office Complex, 8 th Floor, Panampilly Nagar, Kochi, 682036. | 24/11/2014 | 23/11/2015 | Smt. E.Rema, SE (CM) | Work in progress. |
| 5 | Dredging for Maintenance of Channels and basin at CoPT for the year 2014-15. | 126.00 | Reduced contract value of Rs. 150 crores. | (+) 19.05 | 1 of 2014-15 | M/s. Dredging Corporation of India Ltd; Dredging House Vishakhapatnam. | 16/04/14 | 31/03/15 (Revised to 30/04/15) | Smt. Susamma Xavier, SE(Dredging) | Contract completed.. |
| 6 | Construction of new road and drain (Phase-II) along the eastern boundary of BPCL-KR and IOCL premises in Puthuvypeen SEZ | 11.58 | 10.56 | (-) 8.83 | 9 of 2013-14 | M/s K.V.Jacob & Sons Kallappara House Kumarapuram.P.O, Pallikkara, 683565. | 21/06/13 | 12 months | Sri. Joji Paul EE(CP) | Under guarantee up to 12/09/2015. |

| Sl. No | Name of work and location | Estimated Cost (Rs.) in crores | Tendered Cost (Rs.) in crores | % Above/ Below Schedule of Rates | Agreement No. | Agency | Date of commencement of work | Time of completion | Name & Address of the Engineer in Charge | Remarks |
|--------|--|--------------------------------|-------------------------------|----------------------------------|---------------|---|------------------------------|--------------------|--|--|
| 7 | Extension of BTP and NCB for Cruise Berthing Facilities | 17.035 | 14.97 | (-) 12.11 | 7 of 2013-14 | M/s K.V. Joseph & Sons Engineering Contractors, Kureikkal Building, Edappally, Kochi, 682024. | 06/06/13 | 15 months | Smt. Susamma Xavier, SE(Dredging) | Additional works costing Rs. 4.56 crores entrusted with the contractor on 19/07/14. Extension of contract period tentatively granted up to 30/04/2015. |
| 8 | Construction of Drain along the Eastern boundary of BPCL-KR and IOCL premises in Puthuvypeen, SEZ. | 3.316 | 3.05 | (-) 8.04 | 32 of 2012-13 | M/s Basil Associates, Basil Arcade, Tripunithura, Ernakulam. | 18/01/13 | 6 months. | Sri. Joji Paul EE(CP) | Under guarantee up to 14/07/2015. |

II. MECHANICAL ENGINEERING CONTRACTS

| Sl. No | Name of work and location | Estimated Cost (Rs.) in crores | Tendered Cost (Rs.) in crores | % Above/ Below Schedule of Rates | Agreement No. | Agency | Date of commencement of work | Time of completion | Name & Address of the Engineer in Charge | Remarks |
|--------|--|--------------------------------|-------------------------------|----------------------------------|---------------|---|------------------------------|--------------------|--|--|
| 9 | Design & SITC of Fire Fighting Facilities at Q4 berth in W/Island. | 3.31 | 3.27 | (-) 1.21 | 11 of 2012-13 | M/s. Gulf Engineers & Constructors Pvt. Ltd; Chennai. | 18/10/12 | 180 days; | Sri. K V Bhagavat Singh, SE(M)TT | Fire Fighting System under extended guarantee period up to 08/06/2015. |
| 10 | Revamping Fire Fighting Facilities at North & South Tanker Berths. | 4.80 | 4.927 | (+) 2.65 | 5 of 2012-13 | M/s. Mather & Platt Pumps Ltd; Mumbai. | 20/07/12 | 10 months. | Sri. K V Bhagavat Singh, SE(M)TT | Work progressing slow. Contract further extended up to 15/05/2015. |