

TENDERS / CONTRACTS UNDER INTEGRITY PACT

AS ON 04/06/2016

I. CIVIL ENGINEERING CONTRACTS

| Sl. No | Name of work and location | Estimated Cost (Rs.) in crores | Tendered Cost (Rs.) in crores | % Above/ Below Schedule of Rates | Agreement No. | Agency | Date of commencement of work | Time of completion | Name & Address of the Engineer in Charge | Remarks |
|--------|--|--------------------------------|-------------------------------|----------------------------------|---------------|--|------------------------------|--------------------|--|---|
| 1 | Refurbishment and Capacity Enhancement of Coastal Liquid Terminal in Cochin Port. | 20.49 | 22.45 | (+)9.56% | 12 of 2015-16 | M/s RDS Projects Ltd; Shihab Thangal Road, Panampilly Nagar, Cochi, 682036. | 29/08/2015 | 12 months | Sri. K.P. Vimalkumar, SE (Dredging) | Installation of land piles and marine piles is in progress. |
| 2 | Capital Dredging for MULT basin. | 36.75 | 42.26 | (+)15% | -- | M/s Dredging Corporation of India | Mid of 2016 | -- | -- | LOI has been issued to the firm on 17/08/2015. |
| 3 | Construction of a Multi User Liquid Terminal (MULT) at Puthuvypeen, Cochin Port on EPC contract basis. | 168.70 | 217.33 | (+)28.79% | 16 of 2015-16 | M/s RKEC Projects Pvt. Ltd; Door No. 10-12-1, Rednam Alcazar, Rednam Gardens, Visakhapatanam, 530020 | 10/09/2015 | 24 months | Sri. Joji Paul, SE (CP) | Work in progress. |
| 4 | Construction of Fly Over and RoB at Vallarpadam. | 60.00 | 59.97 | (-) 0.05% | 33 of 2014-15 | GPT Geo JV, Kolkatta. | 09/02/2015 | 15 months | Sri. K.P. Vimalkumar, SE (Dredging) | Work in progress. |
| 5 | Dredging for maintenance of channel and basin at Cochin Port for the years 2015-16 and 2016-17. | --- | 290 | Nomination | 14 of 2015-16 | M/s Dredging Corporation of India Vishakapattanam | 01/05/2015 | 2 years | Sri. K.P. Vimalkumar, SE (Dredging) | Work in progress deploying two TSHDs. |
| 6 | Conducting Mathematical Model Studies for Revalidating the CWPRS studies for the development of an Outer Harbour in Cochin Port including data collection. | --- | 4.25 | --- | 1 of 2016-17 | Dept. of Ocean Engineering, IIT Madras, Chennai. | 29/02/2016 | 15 months | Sri. T.P. Thadevus, EE (CM-II) | Field observation study is in progress. |
| 7 | Construction of Jetties for Ro-Ro Jankars at Fort Kochi and Vypeen. (Re-tender). | 5.67 | 6.56 | (+)15.71% | 6 of 2016-17 | M/s KVJ Builders and Developers Pvt. Ltd; Edappally, Cochin-24. | 25/04/2016 | 8 months | Sri. Joji Paul, SE (CP) | Work to be commenced. |

II. MECHANICAL ENGINEERING CONTRACTS

| Sl. No | Name of work and location | Estimated Cost (Rs.) in crores | Tendered Cost (Rs.) in crores | % Above/ Below Schedule of Rates | Agreement No. | Agency | Date of commencement of work | Time of completion | Name & Address of the Engineer in Charge | Remarks |
|--------|---|--------------------------------|-------------------------------|----------------------------------|---------------|--|------------------------------|--------------------|--|--|
| 8 | Revamping Fire Fighting Facilities at North & South Tanker Berths. | 4.80 | 4.927 | (+) 2.65 | 5 of 2012-13 | M/s. Mather & Platt Pumps Ltd; Mumbai. | 20/07/12 | 10 months. | Sri. K V Bhagavat Singh, SE(M)TT | Fire Fighting System commissioned and taken over by CoPT on 30/03/2016, subject to submission of operation / maintenance manuals and drawings etc. and subject to repairs of 2 Nos. Base Monitors at the expense of the contractor. |
| 9 | Supply, Installation, Testing and Commissioning of Oil Spill Response Equipments for combating Tier-I Oil Spills at Cochin Port. | 9.32 | -- | -- | -- | -- | -- | -- | Sri. Shaji Abraham, Manager, Marine Pollution Control. | Tender opened on 24/02/2016 has been discharged. Re-tender has been invited on 06/05/2016 with modified tender conditions. Due date extended up to 08/06/2016. |
| 10 | Supply, Manning, Operation and Maintenance of one no. pilot launch with steel hull on hire basis to CoPT for 5 years extendable by 2 years. | 8.08 | 6.67 | (-) 17.44 | -- | M/s Eastern Navigation Pvt. Ltd; Kolkatta. | -- | -- | Sri. Rajesh Velayudhan, Chief Engineer (Marine) | LOA issued on 01/04/2016. Delivery period of pilot launch is 15 months from the date of LOA. The contract shall remain valid for a period of 5 years from the date of commencement of service extendable up to 2 years. General arrangement drawings approved and execution of agreement is under process. |