

**TENDERS / CONTRACTS UNDER INTEGRITY PACT**

**AS ON 06/12/2016**

**I. CIVIL ENGINEERING CONTRACTS**

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
1	Refurbishment and Capacity Enhancement of Coastal Liquid Terminal in Cochin Port.	20.49	22.45	(+)9.56%	12 of 2015-16	M/s RDS Projects Ltd; Shihab Thangal Road, Panampilly Nagar, Cochi, 682036.	29/08/2015	12 months	Smt. Susamma Xavier, Dy. Chief Engineer (PD)	All civil works except handrails at COT is completed. Pipe laying work is nearing completion. Installation of piles at COT completed. Extension granted up to 31/03/2017.
2	Capital Dredging for MULT basin.	36.75	42.26	(+)15%	--	M/s Dredging Corporation of India	Work to be commenced with completion of piling for MULT jetty.	--	--	LOI has been issued to the firm on 17/08/2015.
3	Construction of a Multi User Liquid Terminal (MULT) at Puthuvypeen, Cochin Port on EPC contract basis.	168.70	217.33	(+)28.79%	16 of 2015-16	M/s RKEC Projects Pvt. Ltd; Door No. 10-12-1, Rednam Alcazar, Rednam Gardens, Visakhapatanam, 530020	10/09/2015	24 months	Sri. Joji Paul, SE (CP)	Work in progress.
4	Construction of Fly Over and RoB at Vallarpadam.	60.00	59.97	(-) 0.05%	33 of 2014-15	GPT Geo JV, Kolkatta.	09/02/2015	15 months	Smt. Susamma Xavier, Dy. Chief Engineer (PD)	Work in progress. Further extension of project under processing.
5	Dredging for maintenance of channel and basin at Cochin Port for the years 2015-16 and 2016-17.	---	290	Nomination	14 of 2015-16	M/s Dredging Corporation of India Visakhapatanam	01/05/2015	2 years	Smt. Susamma Xavier, Dy. Chief Engineer (PD)	Work in progress deploying two TSHDs.
6	Conducting Mathematical Model Studies for Revalidating the CWPRS studies for the development of an Outer Harbour in Cochin Port including data collection.	---	4.25	---	1 of 2016-17	Dept. of Ocean Engineering, IIT Madras, Chennai.	29/02/2016	15 months	Sri. T.P. Thadevus, EE (CM-II)	Revised pre-monsoon study report incorporating the data collected for the nautical depth study has been submitted by IITM on 15/11/2016. Monsoon field data collection is in progress.
7	Construction of Jetties for Ro-Ro Jankars at Fort Kochi and Vypeen. (Re-tender).	5.67	6.56	(+)15.71%	6 of 2016-17	M/s KVJ Builders and Developers Pvt. Ltd; Edappally, Cochin.	25/04/2016	8 months	Sri. Joji Paul, SE (CP)	Work in progress.

## II. MECHANICAL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
8	Revamping Fire Fighting Facilities at North & South Tanker Berths.	4.80	4.927	(+) 2.65	5 of 2012-13	M/s. Mather & Platt Pumps Ltd; Mumbai.	20/07/12	10 months.	Sri. K V Bhagavat Singh, SE(M)TT	Fire Fighting System commissioned and taken over by CoPT on 30/03/2016, subject to submission of operation / maintenance manuals and drawings etc. and subject to repairs of 2 Nos. Base Monitors at the expense of the contractor. Drawings and documents submitted. Withheld Rs. 20 lakhs from the payment to the contractor for the base monitor repair works. 15% payment against commissioning made after recovery of maximum LD @ 10%. System is under guarantee period.
9	Supply, Manning, Operation and Maintenance of one no. pilot launch with steel hull on hire basis to CoPT for 5 years extendable by 2 years.	8.08	6.67	(-) 17.44	03 of 2016-17	M/s Eastern Navigation Pvt. Ltd; Kolkatta.	--	--	Sri. Rajesh Velayudhan, Chief Engineer (Marine)	Lol issued on 01/04/2016. Delivery period of pilot launch is 15 months from the date of Lol. The contract shall remain valid for a period of 5 years from the date of commencement of service extendable up to 2 years. GA drawings approved and agreement executed.
10	Development and Operation of International Ship Repair Facility at Willingdon Island with M/s Cochin Shipyard Ltd.	970	--	--	25 of 2012-13 (Civil)	M/s Cochin Shipyard Ltd; Kochi.	Not yet commenced.	60 months from the date of obtaining environmental clearance for the project.	Sri. Sarojkumar Das, Chief Mechanical Engineer.	The proposal for environmental clearance for the project was deliberated in the EAC meeting held on 23/05/2016 and 24/05/2016. After detailed deliberations, the Committee sought additional information. The proposal was deferred till the desired information is submitted. M/s CSL had requested CoPT to proceed with re-alignment work of Indira Gandhi Road. They have informed that as per the present schedule, the second phase of land is required during October 2016. M/s CSL requested for extension of lease period of ISRF from 30 years to 99 years. In a meeting held on 23/08/2016 at CoPT Board Room with CSL it was decided to form a joint committee consisting of representatives of CoPT and CSL to work out the road map for extending the lease period. Accordingly, a joint committee consisting of representatives of CoPT and CSL has been formed.

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
11	Supply, Installation, Testing and Commissioning of Pressure Inflatable Boom, 900 mtrs.	3.4949	1.8003 (excluding customs duty)	(-) 48.49	--	M/s Elastec Inc. 1309 West Main, Carmi, IL 62821, USA.	04/08/16	03/01/17	Sri. Shaji Abraham, Manager, Marine Pollution Control.	Tenders were invited for 8 items. Order placed on 04/08/2016 for 4 items i.e. Pressure Inflatable Boom-900 mtrs; Sorbent Boom-300 mtrs; Oil Spill Dispersant-10000 litres, Shore Line Clean up Equipments consisting Mini Vacuum Pump, OSD Applicator and Fast Tank 5 sets each. Tenders for the remaining 4 items (Multi Skimmer- 3 Nos; Flex Barges-4 Nos; Portable OSD Applicator-6 Nos. and Sorbent Pads-1000 Nos.) could not be finalized as the quoted rates of two items are above the estimate and for two items none of the bidders were qualified MQC/technical specifications. Fresh tenders for the remaining 4 items invited and tenders received on due date of 14/10/2016 have been evaluated and bidders short listed for opening price bids.
	Supply, Installation, Testing and Commissioning of Shore Line Clean up Equipments consisting Mini Vacuum Pump, OSD Applicator and Fast Tank 5 sets each.	4.2917	0.6931 (excluding customs duty)	(-) 83.85	--	M/s Desmi Rs-Clean A/s, Hestehaven 61, DK 5260, Odense, Denmark.				
	Supply, Installation, Testing and Commissioning of Oil Spill Dispersant-10000 litres,	0.085	0.0855	(+) 0.6	--	M/s Rochem (India) Pvt. Ltd; HDIL Towers, Anant Kaneker Marg, Bandra East, Mumbai, 400051.				
	Supply, Installation, Testing and Commissioning of Sorbent Boom-300 mtrs.	0.081	0.0315	(-) 61.11	--	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder, Darukhana, Mazagaon, Mumbai, 400010.				