

TENDERS / CONTRACTS UNDER INTEGRITY PACT

AS ON 13/02/2017

I. CIVIL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
1	Refurbishment and Capacity Enhancement of Coastal Liquid Terminal in Cochin Port.	20.49	22.45	(+)9.56%	12 of 2015-16	M/s RDS Projects Ltd; Shihab Thangal Road, Panampilly Nagar, Cochi, 682036.	29/08/2015	12 months	Smt. Susamma Xavier, Dy. CE (PD)	Works at COT is completed and commercial operation commenced through new pipe line. Dismantling of dilapidated structures at NTB is in progress. Extension of completion of work granted up to 31/03/2017.
2	Capital Dredging for MULT basin.	36.75	42.26	(+)15%	--	M/s Dredging Corporation of India	On completion of piling for MULT jetty.	--	--	LOI has been issued to the firm on 17/08/2015.
3	Construction of a Multi User Liquid Terminal (MULT) at Puthuvypeen, Cochin Port on EPC contract basis.	168.70	217.33	(+)28.79%	16 of 2015-16	M/s RKEC Projects Pvt. Ltd; Door No. 10-12-1, Rednam Alcazar, Rednam Gardens, Visakhapatnam, 530020	10/09/2015 Rescheduled as 12/02/2016	24 months	Sri. Joji Paul, SE (CP)	Work in progress.
4	Construction of Fly Over and RoB at Vallarpadam.	60.00	59.97	(-) 0.05%	33 of 2014-15	GPT Geo JV, Kolkatta.	09/02/2015	15 months	Smt. Susamma Xavier, Dy. CE (PD)	Work in progress. Further extension has been granted up to 31/03/2017, provisionally.
5	Dredging for maintenance of channel and basin at Cochin Port for the years 2015-16 and 2016-17.	---	290	Nomination	14 of 2015-16	M/s Dredging Corporation of India Visakhapatnam	01/05/2015	2 years	Smt. Susamma Xavier, Dy. CE (PD)	Work in progress deploying two TSHDs.
6	Conducting Mathematical Model Studies for Revalidating the CWPRS studies for the development of an Outer Harbour in Cochin Port including data collection.	---	4.25	---	1 of 2016-17	Dept. of Ocean Engineering, IIT Madras, Chennai.	29/02/2016	15 months	Sri. T.P. Thadevus, EE (CM-II)	IITM has submitted the revised pre-monsoon study report incorporating the data collected for the nautical depth study on 15/11/2016 and submitted the monsoon study report on 15/12/2016. Post monsoon data collection is in progress.
7	Construction of Jetties for Ro-Ro Jankars at Fort Kochi and Vypeen. (Re-tender).	5.67	6.56	(+)15.71%	6 of 2016-17	M/s KVJ Builders and Developers Pvt. Ltd; Edappally, Cochin, 682024.	25/04/2016	8 months	Sri. Joji Paul, SE (CP)	Work in progress. Extension of completion of work granted up to 28/02/2017.

8	Appointment of consultants for implementation of Smart Industrial Port City (SIPC) at Cochin Port.	---	5.11	---	30 of 2016-17	M/s TATA Consulting Engineers Ltd; Noida.	12/12/2016	36 months	Sri. P M Satheeshkumar Dy. CE (PP)	Kick off meeting held on 20/01/2017.
---	--	-----	------	-----	---------------	---	------------	-----------	---------------------------------------	--------------------------------------

II. MECHANICAL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
9	Revamping Fire Fighting Facilities at North & South Tanker Berths.	4.80	4.927	(+) 2.65	5 of 2012-13	M/s. Mather & Platt Pumps Ltd; Mumbai.	20/07/12	10 months.	Sri. K V Bhagavat Singh, SE(M)TT	Fire Fighting System commissioned and taken over by CoPT on 30/03/2016, with a delay of 2 years and 10 months. Repairs of 2 Nos. Base Monitors which was not carried out by the contractor was completed on 06/09/2016 by another contractor at the expense of M/s Mather & Platt. M/s Mather & Platt has claimed additional amount of Rs. 1.93 crores for which reply prepared is being sent to Port's LA for vetting.
10	Supply, Manning, Operation and Maintenance of one no. pilot launch with steel hull on hire basis to CoPT for 5 years extendable by 2 years.	8.08	6.67	(-) 17.44	03 of 2016-17	M/s Eastern Navigation Pvt. Ltd; Kolkatta.	--	--	Sri. Rajesh Velayudhan, Chief Engineer (Marine)	LoI issued on 01/04/2016. Delivery period of pilot launch is 15 months from the date of LoI. The contract shall remain valid for a period of 5 years from the date of commencement of service extendable up to 2 years. Construction of launch is in progress.
11	Development and Operation of International Ship Repair Facility at Willingdon Island with M/s Cochin Shipyard Ltd.	970	--	--	25 of 2012-13 (Civil)	M/s Cochin Shipyard Ltd; Kochi.	Not yet commenced	60 months from the date of obtaining all clearances for the project.	Sri. Sarojkumar Das, Chief Mechanical Engineer.	LOA issued to CSL on 19/09/2012 and agreement signed on 24/12/2012. Existing facility handed over to CSL on 14/04/2013. CSL submitted application to MoE&F for finalizing Terms of Reference and Environmental Impact Assessment Studies on 19/10/2013. ToR finalized by MoE&F and communicated to CSL on 10/12/2013. Draft EIA report submitted to Kerala State Pollution Control Board by CSL on 16/02/2015. Kerala Coastal Zone

										<p>Management Authority (KCZMA) clearance obtained on 07/09/2015. CSL applied for Environmental Clearance on 29/09/2015. Public Investment Board approved the ISRF project on 19/05/2016. Revised EIA report with additional data input submitted to EAC on 07/10/2016. EAC meeting held on 24/11/2016. Environmental Clearance is awaited. On 12/05/2016, CSL requested CoPT for extension of lease period of from 30 years to 99 years. A joint committee between CoPT and CSL was formed to work out a road map for extension of lease period.</p> <p>Project completion schedule: Phase-1: Ship Lift System and Yard for 2 vessels and Berth for afloat repairs by 30 months from the date of award. Phase-2: Additional Yard for 2 more vessels by 48 months from the date of award. Phase-3: Additional yard for 2 more vessels by 60 months from the date of award.</p> <p>CSL has finalized the tender for awarding the work of Ship Lift and Transfer system and planned to award the work on receipt of Environmental Clearance. Target completion of project is August 2019.</p>
12 a	Supply, Installation, Testing and Commissioning of Pressure Inflatable Boom, 900 mtrs.	3.4949	1.8003 (excluding customs duty)	(-) 48.49	13 of 2016-17	M/s Elastec Inc. 1309 West Main, Carmi, IL 62821, USA.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Pre-shipment inspection completed.
12 b	Supply, Installation, Testing and Commissioning of Shore Line Clean up Equipments consisting Mini Vacuum Pump, OSD Applicator and Fast Tank 5 sets each.	4.2917	0.6931 (excluding customs duty)	(-) 83.85	11 of 2016-17	M/s Desmi Ro-Clean A/S, Hestehaven 61, DK-5260, Odense S, Denmark.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Pre-shipment inspection completed.

12 c	Supply, Installation, Testing and Commissioning of Oil Spill Dispersant-10000 litres,	0.085	0.0855	(+) 0.6	14 of 2016-17	M/s Rochem (India) Pvt. Ltd; 101, HDIL Towers, Anant Kanekar Marg, Bandra East, Mumbai, 400051.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Pre-shipment completed.	inspection
12 d	Supply, Installation, Testing and Commissioning of Sorbent Boom-300 mtrs.	0.081	0.0315	(-) 61.11	12 of 2016-17	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder Road, Darukhana, Mazagaon, Mumbai, 400010.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Pre-shipment completed.	inspection
12 e	Supply, Installation, Testing and Commissioning of Portable OSD Applicator (15 to 20 litres back pack type)	0.0112	0.0059535	(-) 46.84	--	M/s Hi-Tech Elastomers Ltd; 2, Chirag Apartments, Behind Govt. Polytechnic, Ambawadi, Ahmedabad, 380058	27/12/2016	26/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control.	---	
12 f	Supply, Installation, Testing and Commissioning of OSD Applicator (40 to 50 litres)	0.0363	0.01508	(-) 58.45	--	M/s Hi-Tech Elastomers Ltd; 2, Chirag Apartments, Behind Govt. Polytechnic, Ambawadi, Ahmedabad, 380058	27/12/2016	26/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control.	---	
12 g	Supply, Installation, Testing and Commissioning of Multi Skimmer (Recovery rate not less than 20 cum / hour)	0.7646	Euro 57510	(-) 26.63	--	M/s Desmi Ro-Clean A/S, Hestehaven 61, DK-5260, Odense S, Denmark.	16/12/2016	15/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control	---	
12 h	Supply, Installation, Testing and Commissioning of Sorbent Pads	0.01136	0.0062425	(-) 45.05	--	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder Road, Darukhana, Mazagaon, Mumbai, 400010.	27/12/2016	26/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control	---	
12 i	Supply, Installation, Testing and Commissioning of Flex Barge (Capacity not less than 10 ton)	0.7453	0.8984165	(+) 20.54	--	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder Road, Darukhana, Mazagaon, Mumbai, 400010.	17/12/2016	16/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control	---	