

**TENDERS/CONTRACTS UNDER INTEGRITY PACT IN COCHIN PORT TRUST**

**10.10.2011**

SI No	Name of the work and location	Estimated Cost (₹)	Tendered Cost (₹)	% Above/ Below Schedule of rates applicable	Agreement No.	Agency	Date of commencement of work	Time of completion	Physical Progress in %	Name & Address of the Engineer in charge	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of 'Passenger Berth and Allied Facilities for UTL Administration at Cochin Port'	27.76 Crore	25.99 Crore	(-) 6.34%	8 of 2010-11 dt.28.09.'10	M/s. RDS Projects Ltd., K.P. Vallon Road, Kadavanthra, Kochi-20	05/08/10	15 months	84%	Sri. P.M. Satheesh Kumar, Dy. CE-I	Work in progress
2	Up-gradation of Infrastructure at Cochin Fisheries Harbour	3.98 Crore	4.31 Crore	(+) 8.33%	3 of 2011-12 dated 03.5.'11	M/s. United Builders, Edappally, Cochin-24	07/03/11	10 months	39%	Smt. Susamma Xavier, SE-II.	Work in progress
3	Dredging for Maintenance of Channels and Basins at Cochin Port for three years from 2011-12 to 2013-14	324 Crore	319.5 Crore	(-) 1.55%	Work order No.T15/T-1523/ 2010-C Dtd. 28.04.11	M/s. Dredging Corporation of India Ltd., Dredging House, Vishakapatnam-530 035.	Commenced on 06/07/11	3 years upto 31.3.2014	19%	Smt. Susamma Xavier, SE-II.	Work in progress
4	Capital dredging of basin in front of ICTT Vallarpadam, Cochin	40 Crore	60.80 Crore	(+) 52%	5 of 2011-12 dated 27.05.2011	M/s. Mercator Lines Ltd., 5 <sup>th</sup> Floor, Varun Towers, Siripuram Jn., Near VUDA, Vishakhapatnam-530 003.	17/05/11	4 months upto 07.09.11	*12.5%	Sri. K.J. Wilson, Dy. CE-II	Work in progress * <b>The</b> exact physical progress is being evaluated.
5	Raising low lying area at Puthuvypeen SEZ	4.19 Crore	3.06 Crore	(-) 27.06%	10 of 2011-12 dated 22.08.2011	M/s. Poonam Grahnirman Pvt. Ltd. Mumbai-400 067	09/08/11	6 months	25%	Sri. Joji K.Paul, EE (LP-I)	Work in progress
6	Deepening the basin/channel in front of the passenger berth for UTL Admn.	3.63 Crore	Tenders invited on 10.06.2011 with due date of submission on 05.07.2011. <b>Two tenders received, and price bids opened on 29.08.11 which are under evaluation.</b>								
7	Leasing of 1.41 Ha. land on upfront premium basis for setting up facilities for handling Bulk Cement and Bagging Plant at North End of M/wharf		14.70 crore	-	Allotment No.EM8/Lease /cement plant/2011 dated 24.08.11	M/s. Reliance Cementation (P) Ltd., E-Block, 1 <sup>st</sup> Floor, Wire-3, Diru Bai Ambani Knowledge City, Navi Mumbai-400 710	-	-	-	-	30 years on upfront premium, which is to be remitted.
8	Leasing of 0.30 HA. Of land for 30 years on annual lease basis for setting up of diesel/petrol/auto LPG dispensing station along the eastern side of NH47-c at Mulavukad.	Tender cancelled as per the direction from the ministry of Shipping, Govt. of India.									
9	Replacing existing four Marine ULA with 3 nos. new Marine ULA at COT	13.5 Crores	-	-	-	-	-	-	-	Sri. K.V. Bhagavath Singh, EE(M)	Tender floated on 25.08.11. Techno commercial bid opened on 03.10.11. Technical evaluation in progress.
10	Supply of one no. Heavy Duty reach stacker	3 crores	2.2 Crores	26.73%	7 of 2011-12	M/s.TIL Ltd., Chennai	04.08.11	Supply within 2 months, Ex- works Kolkata	90%	Sri. G. Ramachandran , SE(M), ICE	Order placed on 04.08.2011, supply within 2 months. Pre-delivery inspection conducted at Kolkata.