

## TENDERS/CONTRACTS UNDER INTEGRITY PACT IN COCHIN PORT TRUST

**10.12.2011**

Sl. No	Name of the work and location	Estimated Cost (₹)	Tendered Cost (₹)	% Above/ Below Schedule of rates applicable	Agreement No.	Agency	Date of commencement of work	Time of completion	Physical Progress in %	Name & Address of the Engineer in charge	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of 'Passenger Berth and Allied Facilities for UTL Administration at Cochin Port'	27.76 Crore	25.99 Crore	(-) 6.34%	8 of 2010-11 dt. 28.09.'10	M/s. RDS Projects Ltd., K.P. Vallon Road, Kadavanthra, Kochi-20	05/08/10	15 months	90%	Sri. P.M. Satheesh Kumar, Dy. CE-I	Work in progress
2	Up-gradation of Infrastructure at Cochin Fisheries Harbour	3.98 Crore	4.31 Crore	(+) 8.33%	3 of 2011-12 dt. 03.5.'11	M/s. United Builders, Edappally, Cochin-24	07/03/11	10 months	60%	Smt. Susamma Xavier, SE-II.	Work in progress
3	Dredging for Maintenance of Channels and Basins at Cochin Port for three years from 2011-12 to 2013-14	324 Crore	319.5 Crore	(-) 1.55%	Work order No.T15/T-1523/ 2010-C dt. 28.04.'11	M/s. Dredging Corporation of India Ltd., Dredging House, Vishakapatnam-530 035.	Commenced on 06/07/11	3 years upto 31.3.2014	NA	Smt. Susamma Xavier, SE-II.	Work in progress
4	Capital dredging of basin in front of ICTT Vallarpadam, Cochin	40 Crore	60.80 Crore	(+) 52%	5 of 2011-12 dt. 27.05.'11	M/s. Mercator Lines Ltd., 5 <sup>th</sup> Floor, Varun Towers, Siripuram Jn., Near VUDA, Vishakhapatnam-530 003.	17/05/11	Extended to 31.12.2011	*26.40%	Sri. K.J. Wilson, Dy. CE-II	Work in progress *Exact physical progress not evaluated
5	Raising low lying area at Puthuvypeen SEZ	4.19 Crore	3.06 Crore	(-) 27.06%	10 of 2011-12 dt. 22.08.'11	M/s. Poonam Grahnirman Pvt. Ltd. Mumbai-400 067	09/08/11	6 months	55%	Sri. Joji K.Paul, EE (LP-I)	Work in progress
6	Revamping of fire fighting facilities at North & South tanker berths	4.80 Crore				-				Sri.KV Bhagavat singh, EE(M)TT	Techno commercial bid opened on 07.12.2011

Sl. No	Name of the work and location	Estimated Cost (₹)	Tendered Cost (₹)	% Above/ Below Schedule of rates applicable	Agreement No.	Agency	Date of commencement of work	Time of completion	Physical Progress in %	Name & Address of the Engineer in charge	Remarks
7	Design, Supply, Installation, Commissioning and Maintenance of facilities at Q4 berth for converting to Liquid handling type	7 Crore								Sri.K.V. Bhagavat Singh, EE (M) TT	No bid received on the due date.
8	Leasing of 1.41 Ha. land on upfront premium basis for setting up facilities for handling Bulk Cement and Bagging Plant at North End of M/wharf		14.70 crore	-	Allotment No.EM8/Lease/cement plant/2011 dated 24.08.11	M/s. Reliance Cementation (P) Ltd., E-Block, 1 <sup>st</sup> Floor, Wire-3, Diru Bai Ambani Knowledge City, Navi Mumbai-400 710	-	-	-	-	Allotment cancelled due to non payment of upfront premium as per tender conditions
9	Replacing existing four Marine ULA with 3 nos. new Marine ULA at COT	13.5 Crore	Tender discharged as both the bidders have not satisfied the MQC.								
10	Supply of one no. Heavy Duty Reach Stacker	3 crore	2.2 Crore	26.73%	7 of 2011-12	M/s.TIL Ltd., Chennai	04.08.11		100%	Sri.G.Ramachandran SE (M), ICE.	.Equipment Commissioned on 02.11.11, Guarantee until 01.11.2012
11	Design, Supply, Erection, Testing & Commissioning of 1 No. Mobile Harbour Crane of capacity 40 to 50 T and above	19 Crore								K. Kunjali, Dy.CME (Ele.)	Techno Commercial bid opened on 06.12.2011